

GENERAL AND REVENUE SECRETARIAT.

1900-1901
191.
(Murrai)

File No. 61

Serial Nos.

Papers Filed.

Month_____

SUBJECT.

*Sanctioning a bill for Rs 378-2-4 for
repairs executed to the Chamarajendra
Sanskrit college, Bangalore -*

PREVIOUS REFERENCES

LATER REFERENCES.

of 31.8.1900. order. No 287
Rs 732.95
Encl. The accompanying
Measurement Bill for Rs 378-2-4
on account ~~being the cost of certain~~
of the repairs executed to the
Chamarajendra Sanskrit
College, Bangalore Fort,
under instructions of the
Muzrai Superintendent
is sanctioned & forwarded
to the Comptroller for
audit, ^{of payment} the charge being
met from the State
Grant of Rs 15000 - provided
in the current year's
Muzrai Budget.

To The Comptroller
~~with a copy of the~~
~~Abstract Estimate~~
with Measurement Bill

A.S.
Muzrai Secy
AMF

MUZRAI

189

From

THE SECRETARY TO THE
GOVERNMENT OF MYSORE.

To

The Comptroller

Dated *31. 8. 1900*

Despatched *1. 9. 00*

Received

General No. *287*

Muzrai F. No. *32. 9/5*

Enclosure No.

Report

As per orders of the Mysrai Secretary, the works executed in connection with the Sanskrit College at Fort Bangalore by contractor Maranna Maistry were checked by me & I herewith submit the measurement list for works actually carried out in connection therewith, amounting to Rs 1170-10-4.

A considerable difference is seen between the amounts entered in the contractor's Bill & those entered in mine. This is due to some reductions in the rates for items not satisfactorily carried out & to some wrong measurements in the contractor's Bill. The Bill now submitted by me has been prepared upon measurements taken in the presence of the contractor and as shown by him.

Deducting the sum of Rs 800/- already paid to the contractor, the balance to be paid to the contractor is Rs 370-10-4

Bangalore }
15th Aug 1900 }

Messrs. Messrs. & Co
Mysrai Officer

Measurement of work done on repairing the Sanskrit College at Fort Bangalore City.

Particulars	No	Dimensions			Total
		L	B	H	
<u>Picking road surface</u>	1	56	20	-	1120
	1	160	12	-	1920
	1	75	9	-	675
	1	100	4	-	400
	1	70	4	-	280
Total picking					<u>4395</u> 4885 ft
<u>Gravelling the same including collection &c complete</u>	1	56	20	$\frac{1}{4}$	280
	1	160	12	$\frac{1}{4}$	480
	1	75	9	$\frac{1}{4}$	168 $\frac{3}{4}$
	1	100	4	$\frac{1}{4}$	100
	1	70	4	$\frac{1}{4}$	70
Total gravelling					<u>1098 $\frac{3}{4}$</u> 40 $\frac{2}{3}$ yds
<u>Sanding the road</u>	1	448 ^{sq yds}	$\frac{1}{72}$	$\frac{448}{72}$	6 $\frac{1}{4}$ c yds
<u>Earthwork for sinking well</u>	1	15	4 $\frac{1}{2}$	3 $\frac{1}{4}$ ft	756 c ft 28 c yds
<u>Burnt stone pavement for the well</u>	15	6 $\frac{1}{2}$	$\frac{3}{2}$	3 $\frac{1}{4}$ ft	432 c ft
<u>Stone slabs for floor of w</u>	2	6	2	-	24
	2	3	2	-	12
Total					<u>365 ft</u>
<u>Flooring the Hall with brick concrete & plastering</u>	1	96	18	-	1728 sq
<u>Flooring the rooms with burnt brick in mud & chunam plastering</u>					
Office room	1	24 $\frac{1}{2}$	10	-	245
" " "	1	14 $\frac{1}{2}$	10	-	145
Main building	1	23 $\frac{1}{2}$	18	-	423
" "	1	14 $\frac{1}{8}$	18	-	255
" "	1	21	18	-	378
" "	1	27 $\frac{1}{2}$	18	-	495
" "	1	24 $\frac{1}{2}$	18	-	441

Roofing continued

main building

1 17 $\frac{1}{2}$ 18 - 315

1 20 $\frac{3}{4}$ 18 - 373 $\frac{1}{2}$

1 14 18 - 252

1 23 $\frac{1}{2}$ 18 423

new side walls of the well

2 5 $\frac{3}{4}$ 3 22 $\frac{1}{2}$

2 3 $\frac{1}{4}$ $\frac{3}{4}$ 3 14 $\frac{1}{4}$

Total

3781 $\frac{1}{2}$ sqs

Burnt brick in chumam

Batters to office room walls

2 44 1 $\frac{1}{2}$ $\frac{1\frac{1}{2} + \frac{3}{4}}{2}$ 132

2 14 1 $\frac{1}{2}$ $\frac{1\frac{1}{2} + \frac{3}{4}}{2}$ 42

main building west wall

1 83 2 $\frac{1\frac{1}{2} + \frac{3}{4}}{2}$ 166

east wall

1 83 2 $\frac{1\frac{1}{2} + \frac{3}{4}}{2}$ 166

Total

506 cft

Deduct for office room doorway

4 $\frac{1}{2}$

Total left

501 $\frac{1}{2}$ cft

Repairs to Roofing

Shifting tiles & re-roofing by

using new tiles wanted & complete

Roof of main building

2 150 13 $\frac{1}{2}$ - 4050

4 63 $\frac{1}{2}$ 13 $\frac{1}{2}$ - 3429

Office room

2 40 9 - 720

Total

8199

Sundry repairs such as plastering

to walls of main building, gun powder room etc

About

6.00 sqs

Cement & Chumam plastering

Batters to office room

2 44 1 $\frac{3}{4}$ 154

2 14 1 $\frac{3}{4}$ 49

main building

2 83 2 $\frac{1}{4}$ 373 $\frac{1}{2}$

Total

576 $\frac{1}{2}$ sqs

Pointing with chumam

Front verandah slab flooring

1 150 8 $\frac{1}{2}$ 1275

54 8 $\frac{1}{2}$ - 918

Deduct for value of work done

2193

Total left

1096

work

V. shaped drain (small) 1x1	1	70 $\frac{1}{2}$	-	-	70 $\frac{1}{2}$ Rfl
" " (large) 2x2	1	153	-	-	
Deduct w with h pot slab	1	26 $\frac{1}{2}$	-	-	
Total left					126 $\frac{1}{2}$ Rfl

Earthwork excavation

For foundation of batters	1	44	1 $\frac{1}{2}$	$\frac{1}{2}$	33
" " "	1	41	1 $\frac{1}{2}$	$\frac{1}{2}$	30 $\frac{3}{4}$
" " "	2	83	2	$\frac{3}{4}$	249
" for V drains	1	153	2 $\frac{1}{2}$	2	765
" " "	1	70 $\frac{1}{2}$	1 $\frac{1}{4}$	1 $\frac{1}{4}$	110
w for side drains beyond	1	116	2 $\frac{1}{4}$	1	261
" " "	1	90	2 $\frac{1}{4}$	$\frac{1}{2}$	101 $\frac{1}{4}$
" " "	1	310	2 $\frac{1}{4}$	$\frac{1}{2}$	348 $\frac{3}{4}$
For foundation of batters	2	14	1 $\frac{1}{2}$	$\frac{1}{2}$	21
					1919 $\frac{3}{4}$

71 Cgd

Leakwork

Repairs to window frame	5	5	$\frac{1}{4}$	$\frac{1}{4}$	1 $\frac{1}{16}$
" " " shutter					Xump Scum
" providing iron hooks & bolts for window					-
gate. New stone square pillars chiselled					Xump Scum 35
To 'up' & complete					-
Dismantling dog gate no more					-

Decorative Painting

Office room door both sides	2	6 $\frac{1}{4}$	3 $\frac{1}{4}$	-	40 $\frac{1}{2}$
Main building "	10	7 $\frac{1}{2}$	4 $\frac{1}{4}$	-	310
" window	74	5	4	-	1480
" "	6	3 $\frac{1}{4}$	$\frac{3}{4}$	-	54
" sunshade	2	5 $\frac{1}{2}$	3	-	37

117-5-57

Whitewashing

Office rooms

" "

" "

" "

" " ceiling

" " "

Main building No 1 room

" "

" No 2

" " "

" No 3

" " "

" No 4

" " "

" No 5

" " "

" No 6

" " "

" No 7

" " "

" No 8

" " "

" No 9

" " "

" No 10

" " "

" No 11

" " "

gunpowder room inside

2	$24\frac{1}{4}$	$7\frac{3}{4}$	-	376
2	10	9	-	180
2	$14\frac{1}{2}$	$7\frac{3}{4}$	-	$224\frac{3}{4}$
2	10	9	-	180
2	$24\frac{1}{2}$	8	-	392
2	$14\frac{1}{2}$	8	-	232
2	$23\frac{1}{4}$	$12\frac{3}{4}$	-	547
2	18	$13\frac{1}{2}$	-	486
2	14	$12\frac{3}{4}$	-	329
2	18	$13\frac{1}{2}$	-	486
2	$21\frac{1}{4}$	$12\frac{3}{4}$	-	499
2	18	$13\frac{1}{2}$	-	486
2	18	$12\frac{3}{4}$	-	423
2	18	$13\frac{1}{2}$	-	486
2	$27\frac{1}{2}$	$12\frac{3}{4}$	-	546
2	18	$13\frac{1}{2}$	-	486
2	$96\frac{1}{4}$	$12\frac{3}{4}$	-	2262
2	18	$13\frac{1}{2}$	-	486
2	$24\frac{3}{4}$	$12\frac{3}{4}$	-	582
2	18	$13\frac{1}{2}$	-	486
2	18	$12\frac{3}{4}$	-	423
2	18	$13\frac{1}{2}$	-	486
2	21	$12\frac{3}{4}$	-	494
2	18	$13\frac{1}{2}$	-	486
2	14	$10\frac{3}{4}$	-	289
2	18	$13\frac{1}{2}$	-	486
2	$23\frac{1}{2}$	$12\frac{3}{4}$	-	552
2	18	$13\frac{1}{2}$	-	486
2	$69\frac{1}{4}$	$23\frac{1}{2}$	-	6440

Water washing Continues

Compound wall coping

" " bottom

do coping

do bottom

do Coping

do bottom

do Coping

do bottom

do Coping

do bottom

1 75 2 $\frac{3}{4}$ - 206

2 75 $\frac{3}{4}$ - 112

1 270 2 $\frac{3}{4}$ - 767

2 270 $\frac{3}{4}$ - 405

1 408 2 $\frac{3}{4}$ - 1122

2 408 1 - 816

1 240 2 $\frac{3}{4}$ - 660

2 240 1 - 484

1 150 2 $\frac{3}{4}$ - 412 $\frac{1}{2}$

2 150 $\frac{1}{2}$ - 150

Total 25450 sqrs

Deducting

For big doors

" small "

" windows

5 7 $\frac{1}{2}$ 4 $\frac{1}{4}$ - 159

12 6 $\frac{1}{4}$ 3 $\frac{1}{4}$ - 293

38 5 4 760

Total left 1212 sqm
24238 sqrs

Colour washing

Main building front side

" " front

" " rear side

" " rear

Office room outside

" " "

gun powder room

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

2 63 $\frac{1}{2}$ 4 $\frac{3}{4}$ - 1238

1 150 9 $\frac{3}{4}$ - 1462

2 83 7 $\frac{3}{4}$ - 1286

1 185 10 - 1850

2 40 6 - 480

2 13 6 - 156

1 42 7 - 294

1 107 7 - 749

1 55 $\frac{1}{2}$ 7 - 388

1 105 6 - 630

1 85 9 - 765

1 25 9 - 225

1 77 9 - 693

1 33 9 - 297

1 70 1 $\frac{1}{4}$ - 123

Color washing continued

gunpowder room

1	$26\frac{1}{2}$	$1\frac{3}{4}$	-	47
1	17	$1\frac{3}{4}$	-	30
1	$46\frac{1}{2}$	$1\frac{3}{4}$	-	169
1	37	$1\frac{3}{4}$	-	65
				<u>109.47</u>

Deductions

pillars whitewash

8	$8\frac{2}{3}$	$1\frac{1}{4}$	-	87
---	----------------	----------------	---	----

doors of main building

1	$6\frac{1}{4}$	$3\frac{1}{2}$	-	22
---	----------------	----------------	---	----

" "

5	$7\frac{1}{2}$	$4\frac{1}{4}$	-	97
---	----------------	----------------	---	----

windows of

37	$5\frac{1}{4}$	4	-	777
----	----------------	---	---	-----

" "

3	$3\frac{1}{4}$	$2\frac{3}{4}$	-	27
---	----------------	----------------	---	----

doors of gunpowder room

2	$6\frac{1}{4}$	$2\frac{1}{2}$	-	31
---	----------------	----------------	---	----

windows of "

6	$3\frac{3}{4}$	$2\frac{3}{4}$	-	62
---	----------------	----------------	---	----

" "

1	$4\frac{1}{2}$	$2\frac{3}{4}$	-	12
---	----------------	----------------	---	----

" "

1	4	$2\frac{3}{4}$	-	11
				<u>11.26</u>

Total left

Color washing

98.21

BK under awning 2nd to
Mugrai Overseas

Abstract of Estimate for *Repairing the Sanskrit College at*
Muz.] *Fort Bangalore City*

Particulars	Per	Rate	Quantity	Cost
Picking road surface	sqd	6	448	14 . .
Gravelling the same including collect & c. qd	.	13	40 $\frac{2}{3}$	32 14 8
Sanding do	c. qd	8	6 $\frac{1}{4}$	3 2 .
Earthwork for sinking well	c. qd	26	28	4 6 .
Burnt stone revetment for do	c. ft	16	432	40 8 .
Stone slabs for floor of do	s. ft	2	36	4 8 .
Flooring with brick concrete & plastering	sqr	4	8	17 28
do do do in mud & plastering	sqr	5	.	37 81
Burnt brick in chumam	c. ft	26	50 $\frac{1}{2}$	78 5 9
Repairs to Roofing	sqr	5	.	81 99
Sundry repairs such as plastering	sqr	2	8	6 00
Cement and chumam plastering	sqr	5	.	5 76 $\frac{1}{2}$
Pointing with chumam	sqr	2	8	10 96
V shaped drain 1 x 1 ft	R. ft	4	.	70 $\frac{1}{2}$
do do do 2 x 2 ft	R. ft	8	.	126 $\frac{1}{2}$
Constructing V drain with g. & slabs	R. ft	1	.	26 $\frac{1}{2}$
Earthwork excavation	c. qd	2	.	71
Leakwood repairs to windows	c. ft	3	.	1 $\frac{9}{16}$
do do shutters	Lump	Sum	.	8 .
do do providing hooks &c.	Lump	Sum	.	2 .
Gate work dismantled	Lump	Sum	.	8 .
New gate work put up (complete)	Lump	Sum	.	35 .
Chocolate painting	sqr	2	8	19 25
Whiter washing	sqr	.	26	242 38
Color washing	sqr	.	4	98 21
Total Rs				1170 10 4

Deduct the amount already paid to the Contractor
on 9th Dec 1898

Rs 800 . .

Balance due Rs 370 10 4

On same hour

Sanctioned for Rs.

Dated


Balance due Rs 378-2-4
in Govt. Press

Recorders among etc

Muzra Buser

2/12/98

L.



Muzroy Commission
Mysore Government
Bangalore -

Respected Sir,

I beg to submit herewith a bill for work done on repairing the Sanskrit College at Fort Bangalore as per your honors personal orders, and beg that my account may be kindly settled and balance due to me may be paid at an early date as I am paying interest on the balance for the last one year -

I beg to remain

Respected Sir,

Your most Obedient Servant
Signed / Matarappa Contractor
Matarappa Contractor

18th April 1900,
Bangalore -

Details of work		No	Dimensions	Content	P.s	Rate			
Flooring with bricks congl. door —									
do	do.	1-	3½	¾	-	3			
do	do.	1	3½	¾	-	3			
do	Room	1	24½	18	-	441			
do	door	1	3½	¾	-	3			
do	do.	1	3½	¾	-	1			
do	do.	1	4½	1½	-	6			
do	Room	1	17½	18	-	315			
do	door	2	3½	¾	-	5			
do	East room	1	20½	18	-	374			
do	door	1	3½	¾	-	1			
do	do.	1	3½	¾	-	3			
do	Room	1	14	18	-	252			
do	door	2	3½	¾	-	3			
do	do.	1	4½	1½	-	6			
do	Room	1	23½	18	-	420			
do	door	1	3½	¾	-	3			
Total					38.12	Sq ^{rs}	5	8	210 8
Flooring Concr and plastering with chunam									
Main bul	no 6 Rooms	1	96½	18	-	1833			
Total					18.33	Sq ^{rs}	7	-	128 5 4
Chunam plastering									
Petty repairs									
Gun powder rooms North wall		1	30½	2½	-	75			
do do	East wall	1	7	2	-	14			
do	do	1	7	1¾	-	12			
do	do	1	17	2½	-	43			
do	floor	1	3½	4	-	14			
do	do.	1	8½	1	-	9			
do	do.	1	7½	¾	-	6			
do	do.	1	2	1½	-	3			
do	do	1	24	1½	-	36			
do	west	1	2½	1½	-	4			
do	South	1	9½	2½	-	24			
do	west	1	21	3½	-	75			
Sundry repairs to walls of main building									
batter. Compound wall etc						5.00			
New wall all round.		1	14	3	-	42			

Details of work	No	Dimensions	Contents	P.s.	Rate	Amount
Kitchen plastering continued						
New well all round	1	21 3	-	63		
do - do -	1	18 $\frac{3}{4}$	-	13		
		Total		9.31	Sgt 2 8	23 4 5 ✓
Pointing with Cement & chunam						
Front veranda slab flooring -	1	150 $\frac{3}{4}$ 8 $\frac{3}{4}$	-	1319		
do do -	2	55 8 $\frac{3}{4}$	-	963		
				2282		
Deduct for value of work done -				1141		
Less deduction Pointing				11.41	Sgt 3 -	34 3 2 ✓
Repairs to roofing						
Shifting & rest tiled roofing, setting loose and broken flat tiles with chunam, & substituting lost pieces and resetting old tiles with new tiles wanted						
Roof of main building	2	171 14	-	4788		
do - do -	4	76 14	-	4256		
do. of office room	2	44 $\frac{1}{2}$ 9 $\frac{1}{2}$	-	846		
		Total		98.90	Sgt 5 8	543 15 3
Slab work						
V. shaped drain with front slab	1	17 4	-	68		
		Total		68	Sgt -	9 3 3 -
do with Contractors slabs -	1	136 4	-	544		
do do	1	71 2 $\frac{1}{2}$	-	178		
do - - - - - covering	1	10 $\frac{1}{2}$ 2	-	21		
leaving sides of new well	2	7 2	-	28		
do do -	2	4 2	-	16		
		Total		787	Sgt - 2 6	122 15 6
Earthwork Excavation						
For foundation of letters						
do do	2	45 1 $\frac{3}{4}$ $\frac{3}{4}$	101			
do do	2	14 1 $\frac{3}{4}$ $\frac{3}{4}$	32			
do do	2	86 $\frac{1}{2}$ 2 $\frac{1}{2}$ 1	288			
do for V shaped drains	1	153 3 2	918			
do do	1	71 1 $\frac{1}{2}$ 1 $\frac{1}{2}$	160			

Details of work	No. of measurements				Contents	Per	Rate	Amount		
Earth work Excavation continued										
Do for side chains beyond compound										
wall	1	120	2 1/2	1	300					
do	1	90	2 1/2	1/2	113					
do	1	315	2 1/2	1/2	394					
					2300 left					
				or	85	left	-	2	3	11 15 3
Earthwork Excavation										
For sinking new well	1	15	1 1/2	3-14 1/2	756 left					
				or	28	left	-	3	-	5 4 -
Plumb Stonework.										
Drivelling sides of new well	15	6 1/2	3	3-14 1/2	1432 left					
				or	16	left	-	8	-	40 - -
Teakwoodwork										
Repairs to window for	5	5 1/2	1/4	1/3	2 7/24 left	3	8	-	9	3 4
do to a window	-	-	-	-	Simple sum	-	-	-	12	-
Providing Iron hooks & Gate work	or windows					do			3	- -
At East Compound:										
Dismantling & removing old gatework										
Stone in mud	2	7	2	2	56 left	-	-	3	-	14 -
New stone square pillars chisels (2 8 1 1/4 1 1/4 25 4/10)										
with 2 stone pillars and round iron bars at top										
Keelgoots, bolts & nuts including fixing these pillars in building stone in mud up to basement all round.										
Repairs to name board fixed above these pillars of gate with teak wood plank (4' x 1') and painting letters with japen wash etc										
Road Making within Compound										
Special picking for rooting out grass and forming road surface										
Centre Road.	1	71	20	(1)	1420					
At west.	1	57	20	(1)	1140					
From South gate -	1	164	12	(1)	1968					
Round road at north.	1	78	9	(1)	702					
Path road at East	1	47	3	(1)	141					
do - at west	1	48	3	(1)	144					
do - at North.	1	5	3	(1)	15					
do - to office at west	1	48	3	(1)	144					

(3)

Details of work		Dimensions		Per	Rate	Amount	
		Picking	56 7/4	Sft			
		or	630	Sft	- 1	39	6
Collection of materials for Road.							
Gravel		1	23 1/2	6	1/6	23 1/3	
do	do	1	19	6	1/6	19	
do	do	1	54 2/3	3	1/6	27	
do	do	1	26	3	1/6	13	
do	do	1	15 2/3	1	1/6	2 1/3	
do	do	1	16	1	1/6	2 1/3	
do	do	1	17 1/2	1	1/6	1/4	
do	do	1	16	1	1/6	2 1/3	
Sand		5 1/2		81	Sft	- 8	40
Consolidation of materials		1	630	1/72	9	Sft	- 8
Spreading gravel & sand		watering & tamping.					
Road surface		1	23 1/2	6	-	162	
		1	19	6	-	174	
		1	54 2/3	3	-	164	
		1	26	3	-	78	
		1	15 2/3	1	-	15 1/3	
		1	16	1	-	16	
		1	17 1/2	1	-	17 1/2	
		1	16	1	-	16	
		Total	56 7/3	Sft	- 1	34	3
Carting Earth from the excavation of new well							
Filling hollows and leveling ground at mouth							
of compound & 2 carts					- 2	5	4
Collecting broken pieces of bricks, slates and other rubbish							
Scattered throughout the Compound and carting the same							
beyond the Compound walls by carts				12	Carts	1	3
Wages for collecting & lifting the same							
4 men at 5 Rs & 16 women at 2 1/2 Rs						3	14
Repairs of plastering parapets of old well near office				2	Rs	-	8
Substituting new Mangalore tiles for broken ones							
Front veranda roof				8	Rs	- 1	8

Details of work	No	Dimensions	Content	Per	Rate	Amount
<i>Chocolate Painting</i>						
Office room door both sides -	2	6 $\frac{1}{4}$ 3 $\frac{1}{2}$	-	44		
Main building do -	10	7 $\frac{1}{2}$ 4 $\frac{1}{4}$	-	318		
do - - Windows	74	5 $\frac{1}{4}$ 4	-	1524		
do - - do -	6	3 $\frac{1}{4}$ 2 $\frac{3}{4}$	-	54		
do - Sunshades	2	5 $\frac{1}{2}$ 3	-	33		
do - do -	2	2 1 $\frac{1}{2}$	-	6		
Total				20.09 Sq ^{rs}	2 8 -	50 3 7
<i>Whitewashing 2 coats</i>						
<i>Office room inside</i>						
do walls. do.	2	26 $\frac{1}{4}$ 7 $\frac{3}{4}$	-	376		
do gables.	2	10 7 $\frac{3}{4}$	-	155		
do room	2	10 1 $\frac{1}{2}$	-	30		
do do -	2	14 $\frac{1}{3}$ 7 $\frac{3}{4}$	-	222		
do gables	2	10 7 $\frac{3}{4}$	-	155		
do ceiling	2	10 1 $\frac{1}{2}$	-	30		
do do -	2	24 $\frac{1}{2}$ 6	-	292		
do Sides of rafters	2	14 $\frac{1}{3}$ 6	-	172		
do do -	16	12 5 $\frac{1}{2}$	-	80		
do do	9	7 $\frac{1}{2}$ 1	-	68		
do do -	13	12 5 $\frac{1}{6}$	-	130		
do do	13	7 $\frac{1}{2}$ 1	-	98		
<i>Main building room No 1 from South west end.</i>						
do - walls - do	2	23 $\frac{1}{4}$ 11 $\frac{3}{4}$	-	547		
do do -	2	18 11 $\frac{3}{4}$	-	423		
do gables	2	18 2 $\frac{1}{2}$	-	45		
do ceiling	2	20 $\frac{1}{4}$ 10 $\frac{1}{2}$	-	436		
do No 2 room	2	14 11 $\frac{3}{4}$	-	329		
do do	2	18 11 $\frac{3}{4}$	-	423		
do gables	2	18 2 $\frac{1}{2}$	-	45		
do ceiling	2	12 10 $\frac{3}{4}$	-	258		
do No 3 room	2	21 $\frac{1}{4}$ 11 $\frac{3}{4}$	-	499		
do do -	2	18 11 $\frac{3}{4}$	-	423		
do gables	2	18 2 $\frac{1}{2}$	-	45		
do ceiling	2	18 $\frac{1}{2}$ 10 $\frac{3}{4}$	-	398		
do No 4 room	2	18 11 $\frac{3}{4}$	-	423		
do do -	2	18 11 $\frac{3}{4}$	-	423		
do gables	1	18 2 $\frac{1}{2}$	-	23		
do ceiling	2	16 10	-	320		

(4)

Details of work.		No.	Dimensions			Content	Rate	Amount
No	No 5 room	2	27 1/2	11 3/4	-	546		
No.	do	2	18	11 3/4	-	423		
No	gables	2	18	2 1/2	-	45		
do	ceiling	2	24	10 3/4	-	516		
do.	No 6 room	2	26 1/2	11 3/4	-	2262		
do	do.	2	18	11 3/4	-	423		
do.	gables	2	18	2 1/2	-	45		
do.	ceiling	2	22	10 3/4	-	1763		
do	No 7 rooms	2	24 1/2	11 3/4	-	582		
do	do.	2	18	11 3/4	-	423		
do.	gables	2	18	2 1/2	-	45		
do.	ceiling	2	21	10 3/4	-	452		
do.	No 8 room	2	18	11 3/4	-	423		
do.	do.	2	18	11 3/4	-	423		
do.	gables	1	18	2 1/2	-	23		
do.	ceiling	2	16	10 3/4	-	344		
do	No 9 rooms	2	21	11 3/4	-	494		
do.	do.	2	18	11 3/4	-	423		
do	gables	2	18	2 1/2	-	45		
do.	ceiling	2	16	10 3/4	-	344		
do.	No 10 rooms	2	14	11 3/4	-	289		
do	do.	2	18	11 3/4	-	423		
do.	gables	2	18	2 1/2	-	45		
do.	ceiling	2	12	10 3/4	-	258		
do	No 11 room	2	23 1/2	11 3/4	-	552		
do.	do.	2	18	11 3/4	-	423		
do.	gables	2	18	2 1/4	-	45		
do.	ceiling	2	20	10 3/4	-	430		
do	Corner rear sides	2	8 1/2	2	-	337		
do.	do front	2	6 3/4	2	-	255		
do	do.	1	15 3/4	2	-	302		
do.	rear north	1	19 3/4	2	-	382		
do.	gables.	2	24	2	-	96		
do.	do.	2	19	2	-	76		
do	Office rooms outside	2	4 3/4	3/4	-	65		
do.	do.	2	13 1/2	3/4	-	20		
do	Main building, Chum borders	1	17 1	2	-	342		
do	do.	2	76	2	-	304		
do	do.	4	13 1/2	1/2	-	27		

Details of work.		No	Dimensions	Contents	Days	Rate	Amount
Do -	chunam borders.	2	8 1/2	3/4 -	13		
Office	Do -	1	4 1/2	2 -	89		
Do -	Do -	2	4 5/2	1/2 -	46		
Do -	Do -	4	9	1/2 -	18		
Main building outside pellars		8	8 1/2	1 1/4 -	85		
Gun powder room		2	77	1 -	15 1/4		
Do	Do -	1	2 5/2	1 -	26		
Do -	Do -	2	7	1 -	14		
Do -	inside walls -	2	69 1/4	23 1/2 -	6440		
Do -	Do -	4	7	6 -	168		
Do	Do -	4	7	3 -	84		
Do	Do -	2	8 1/2	10 -	170		
Do -	Do -	2	5 3/4	10 -	115		
Do -	Do -	2	2	10 -	40		
Do -	Do	1	14	8 -	112		
Do -	Do.	2	5 1/4	3 -	32		
Do -	Do -	1	3	6 -	18		
Compound wall coping		1	77	3 -	231		
Do	bottom	2	77	3/4 -	116		
Do -	coping	1	272	3 -	816		
Do	bottom	2	272	3/4 -	408		
Do -	coping	1	408	3 -	1224		
Do -	bottom	2	408	1 -	816		
Do	coping	1	242	3 -	726		
Do -	bottom	2	242	1 -	484		
Do -	coping	1	150	3 -	450		
Do -	bottom	2	150	1/2 -	150		
Do -	top of pellars -	1	52	3 -	156		
Do -	Do -	52	8	3/4 -	104		
		Total	34.88	19 1/2	-	2656	8
Calor washing							
Main building front veranda -		2	63 3/4	9 3/4 -	1243		
Do -	Do -	1	150 3/4	9 3/4 -	1470		
Do -	gable walls	2	22 1/4	10 -	445		
Do -	Do -	2	19	3 -	116		
Do	resolids	2	86	7 1/2 -	1333		
Do -	North	1	190 1/2	11 -	2098		
Office room outside		2	43 1/2	6 -	522		

(5)

(5)

Details of work		Q2	times	units	Per	Rate	Amount
Office room outside		2	12	6	-	156	
do - do -		2	13	2	-	52	
Gun powder room rear outside		2	25 1/2	9	-	459	
do - do -		2	77	9	-	1386	
do - do -		2	9	9	-	162	
do - do -		2	7	2	-	28	
do - Compound interior		1	25 1/2	5 1/2	-	140	
do - do -		2	78 1/2	7	-	549	
do - do -		1	30 1/2	7	-	212	
do - do -		1	20 3/4	7	-	145	
do - do -		2	8	2 1/2	-	40	
do - do -		1	106 1/2	7	-	746	
do - do -		1	42	7	-	294	
do - do -		1	70	1 3/4	-	123	
do - do -		1	26 1/2	1 3/4	-	47	
do - do -		1	17	1 1/4	-	30	
do - do -		1	96 1/2	1 1/4	-	169	
do - do -		1	37	1 3/4	-	65	
Total						120.28	
Deductions							
Pillars whitewashed		8	8 1/2	1 1/4	-	87	
Bricks of main building		1	6 1/4	3 1/2	-	22	
do - do -		5	7 1/2	4 1/4	-	97	
Windows of do -		37	5 1/4	4 1/4	-	777	
do - do -		3	3 1/4	2 3/4	-	27	
Bricks of gun powder room		2	6 1/4	2 1/2	-	31	
Windows of do -		6	3 3/4	2 3/4	-	62	
do - do -		1	4 1/2	2 3/4	-	12	
do - do -		1	4	2 3/4	-	11	
do - do -							
Total						1126	
Less deduction below walling		109.02		8 1/2	-	4	27 4 -
Total bill for Rs						1555	15 1
Payment received already on						800	- -
Balance still due is Rs						755	15 1
						91 1/2	15 1
Dated 12 th April 1900							
Bangalore - - - }							